CPWR - The Center for Construction Research and Training

Fall Hazard Identification and Control Audit of the Aria Building

City Center Project

Las Vegas, Nevada

September, 2008

Submitted by

Mark Fullen

Wayne Lundstrom

Raw Score: **100.00%** **Adjusted Score:** **85.00%**

Exposure: **Aerial lifts.**

Intervention: Scissor Lifts **Possible :** **100%**

1	Only authorized person operating lift.	1
2	Employee protected above 10' with toprail and midrail.	1
3	Entrance gate/chain in place.	1
4	Employee standing 1	

7	Being used properly and not begin bypassed.	1

Raw Score: **100.00%** **Adjusted Score:** **100.00%**

Exposure: **Floor Holes.**

Intervention: Cover **Possible :** **100%**

1	Designed to support 2 times the intended load.	1
2	Secured.	1
3	Color coded or labelled.	0
4	Installed so as to eliminate tripping hazards.	1
5	System free from obvious defects.	1
6	Being used properly and not being bypassed.	1

Raw Score: **83.33%** **Adjusted Score:** **83.33%**

Exposure: **Floor Holes.**

Intervention: Cover **Possible :** **100%**

1	Designed to support 2 times the intended load.	1
2	Secured.	1
3	Color	

Raw Score: **83.33%** **Adjusted Score:** **83.33%**

Exposure: **Floor Holes.**

Intervention: Cover **Possible :** **100%**

1	Designed to support 2 times the intended load.	1
2	Secured.	1
3	Color coded or labelled.	0
4	Installed so as to eliminate tripping hazards.	1
5	System free from obvious defects.	1
6	Being used properly and not being bypassed.	1

Raw Score: **83.33%** **Adjusted Score:** **83.33%**

Location Summary Score: **87.71%**

Location: **Floor 51** **Number Exposed:** 20

Exposure: **Unprotected sides and edges 6' or more above lower level.**

Intervention: Guardrail System **Possible :** **100%**

1	Top edge between 39" and 45" and at least 1/4" diameter.	1
2	Wire rope does not deflect below 39" with 200 lbs. applied.	1
3	Flagged every 6'.	0
4	Midrail centered.	1
5	Toeboards installed and	

2	Secured.	0
3	Color coded or labelled.	0
4	Installed so as to eliminate tripping hazards.	0
5	System free from obvious defects.	0
6	Being used properly and not being bypassed.	1

Raw Score: **16.67%** **Adjusted Score:** **16.67%**

Exposure: **Unprotected sides and edges 6' or more above lower level.**

Intervention: Guardrail System **Possible :** **100%**

1	Top edge between 39" and 45" and at least 1/4" diameter.	1
2	Wire rope does not deflect below 39" with 200 lbs. applied.	1
3	Flagged every 6'.	0
4	Midrail centered.	1
5	Toeboards installed and structurally sound.	0
6	Smooth and free from defects.	1
7	Being used properly and not being bypassed.	1

Raw Score: **71.43%** **Adjusted Score:** **71.43%**

Location Summary Score: **74.21**

Location: **Floor 50** **Number Exposed:** 41

Exposure: **Ladder**

Intervention: Ladder **Possible :** **100%**

1	Correct size for the job.	1
2	Fully opened and spreader bars locked.	1
3	Firm foundation for ladder feet.	1

6	Free from obvious defects.		0
7	Worker not standing on top 2 steps.		0
8	Being used properly and not being bypassed.		0
9	Adequate access/egress.		0

Raw Score: **55.56%** **Adjusted Score:** **55.56%**

Exposure: **Unprotected sides and edges 6' or more above lower level.**

Intervention: Guardrail System **Possible :** **100%**

1	Top edge between 39" and 45" and at least 1/4" diameter.	1
2	Wire rope does not deflect below 39" with	

11	Handrail and stairrails capable of withstanding a 200 lb. force.	1
12	Midrails are half way between stairrail and step.	1
13	Screen or mesh extends from the steps to the toprail.	0
14	Vertical members are no more than 19" apart.	0
15	Being used properly and not being bypassed.	0

Raw Score: 64.29% **Adjusted Score: 64.29%**

Exposure: Floor Holes.

Intervention: Cover **Possible : 100%**

1	Designed to support 2 times the intended load.	1
2	Secured.	0
3	Color coded or labelled.	0
4	Installed so as to eliminate tripping hazards.	0
5	System free from obvious defects.	0
6	Being used properly and not being bypassed.	0

Raw Score: 16.67% **Adjusted Score: 16.67%**

Exposure: Ladder

Intervention: Ladder **Possible : 100%**

1	Correct size for the job.	0
2	Fully opened and spreader bars locked.	0
3	Firm foundation for ladder feet.	0
4	Proper climbing procedures being used.	0
5	Three point contact rule being followed.	0
6	Free from obvious defects.	0
7	Worker not standing on top 2 steps.	0
8	Being used properly and not being bypassed.	0
9	Adequate access/egress.	0

Raw Score: 0.00% **Adjusted Score: 0.00%**

Exposure: Floor Holes.

Intervention:	Cover		**Possible :**	**100%**
1	Designed to support 2 times the intended load.			1
2	Secured.			1
3	Color coded or labelled.			1
4	Installed so as to eliminate tripping hazards.			1
5	System free from obvious defects.			1
6	Being used properly and not being			

1	Correct size for the job.	1
2	Fully opened and spreader bars locked.	1
3	Firm foundation for ladder feet.	1
4	Proper climbing procedures being used.	0
5	Three point contact rule being followed.	0
6	Free from obvious defects.	1
7	Worker not standing on top 2 steps.	1
8	Being used properly and not being bypassed.	0
9	Adequate access/egress.	1

Raw Score: 66.67% **Adjusted Score: 66.67%**

Exposure: Unprotected sides and edges 6' or more above lower level.

Intervention: Guardrail System **Possible : 100%**

1	Top edge between 39" and 45" and at least 2"x4" construction.	1
2	Midrail centered and at least 1"x6" or 2"x4" construction.	1
3	Guardrail capable of withstanding 200 lb. force.	0
4	Midrails capable of withstanding 150 lb. force.	0
5	Toeboards installed and structurally sound.	0
6	Posts no more than 8' apart and at least 2"x4" construction.	1
7	Smooth and free from defects.	1
8	Being used properly and not being bypassed.	1

Raw Score: 62.50% **Adjusted Score: 62.50%**

Intervention: Guardrail System **Possible : 100%**

1	Top edge between 39" and 45".	1
2	Midrail centered.	1
3	Toeboards installed and structurally sound.	0
4	Post spaced not more than 8' apart.	0
5	Installed according to manufacturer's specifications.	0
6	Smooth and free from defects.	0

7	Being used properly and not being bypassed.	0

Raw Score: **28.57%** **Adjusted Score:** **28.57%**

Exposure: **Stairways**

Intervention: Stairways **Possible :** **100%**

1	Installed between 30 and 50 degrees from horizontal.	0
2	Landing is at least 30" in the direction of travel.	0

0.96Tm[3]Tj/C201Tf103980 0 0 10 98170477Td0.947Tc0.0035[/TT01Tf0.2009Tc0.48047Td[0.96Tm[3]Tj/C201Tc2.5820Tf0Tc2.0130

Raw Score: **66.67%** **Adjusted Score:** **66.67%**

Exposure: **Stairways**

Intervention: Stairways **Possible :** **100%**

	1	Installed between 30 and 50 degrees from horizontal.	1
	2	Landing is at least 30" in the direction of travel.	1
	3	Riser height and tread depth uniform with 1/4"	1
NA	4	Swing of a door shall not reduce the platform to less than 20"	0
	5	Free from hazardous projections, such as protruding nails.	0
	6	No slippery conditions on stairs.	1
	7	Metal pan landings and tread are secured in place.	1
	8	Stairs with 4 or more risers or rising 30" has at least one handrail.	1
	9	Stairs with 4 or more risers or rising 30" has a stairrail on unprotected sides.	1
	10	Stairrail is not less than 36" in line with the face of riser.	1
	11	Handrail and stairrails capable of withstanding a 200 lb. force.	1
	12	Midrails are half way between stairrail and step.	1
	13	Screen or mesh extends from the steps to the toprail.	0
NA	14	Vertical members are no more than 19" apart.	0
	15	Being used properly and not being bypassed.	1

Raw Score: **84.62%** **Adjusted Score:** **84.62%**

Exposure: **Floor Holes.**

Intervention: Cover **Possible :** **100%**

	1	Designed to support 2 times the intended load.	1
	2	Secured.	1
	3	Color coded or labelled.	0
	4	Installed so as to eliminate tripping hazards.	1
	5	System free from obvious defects.	1
	6	Being used properly and not being bypassed.	1

Raw Score: **83.33%** **Adjusted Score:** **83.33%**

Exposure: **Floor Holes.**

Intervention: Cover **Possible :** **100%**

1	Designed to support 2 times the intended load.	1
2	Secured.	0
3	Color coded or labelled.	0
4	Installed so as to eliminate tripping hazards.	1
5	System free from obvious defects.	0
6	Being used properly and not being bypassed.	1

Raw Score: **50.00%** **Adjusted Score:** **50.00%**

Location Summary Score: **55.29%**

Location: **Floor 20** **Number Exposed:** 10

Exposure: **Floor Holes.**

Intervention: Guardrail System **Possible :** **100%**

1	Top edge between 39" and 45" and at least 1/4" diameter.	1
2	Wire rope does not deflect below 39" with 200 lbs. applied.	1
3	Flagged every 6'.	1
4	Midrail centered.	1
5	Toeboards installed and structurally sound.	0
6	Smooth and free from defects.	1
7	Being used properly and not being bypassed.	1

Raw Score: **85.71%** **Adjusted Score:** **85.71%**

Location Summary Score: **85.71%**

Location: **Floor 2** **Number Exposed:** 70

Exposure: **Ladder**

Intervention: Ladder **Possible :** **100%**

	2	Landing is at least 30" in the direction of travel.	1
	3	Riser height and tread depth uniform with 1/4"	1
	4	Swing of a door shall not reduce the platform to less than 20"	1
	5	Free from hazardous projections, such as protruding nails.	1
	6	No slippery conditions on stairs.	1
	7	Metal pan landings and tread are secured in place.	1
	8	Stairs with 4 or more risers or rising 30" has at least one handrail.	1
	9	Stairs with 4 or more risers or rising 30" has a stairrail on unprotected sides.	1
	10	Stairrail is not less than 36" in line with the face of riser.	1
	11	Handrail and stairrails capable of withstanding a 200 lb. force.	1
	12	Midrails are half way between stairrail and step.	1
	13	Screen or mesh extends from the steps to the toprail.	0
NA	14	Vertical members are no more than 19" apart.	0
	15	Being used properly and not being bypassed.	1

Raw Score: 92.86% **Adjusted Score: 92.86%**

Exposure: Floor Holes.

Intervention: Guardrail System **Possible : 100%**

	1	Top edge between 39" and 45" and at least 1/4" diameter.	1
	2	Wire rope does and	

2	Employee protected above 10' with toprail and midrail.	1
3	Entrance gate/chain in place.	1
4	Employee standing firmly on floor of basket.	1
5	Not being used on an incline steeper than mfr. Specs.	1
6	Free from obvious defects.	1
7	Being used properly and not begin bypassed.	1

Raw Score: **100.00%** **Adjusted Score:** **100.00%**

Exposure: **Floor Holes.**

Intervention: Guardrail System **Possible :** **100%**

1	Top edge between 39" and 45" and at least 1/4" diameter.	1
2	Wire rope does not deflect below 39" with 200 lbs. applied.	1
3	Flagged every 6'.	0
4	Midrail centered.	1
5	Toeboards installed and structurally sound.	0
6	Smooth and free from defects.	1
7	Being used properly and not being bypassed.	1

Raw Score: **71.43%** **Adjusted Score:** **71.43%**

Location Summary Score: **80.65%**

Location: **flloor 1 west** **Number Exposed:** 53

Exposure: **Unprotected sides and edges 6' or more above lower level.**

Intervention: Guardrail System **Possible :** **100%**

1	Top edge between 39" and 45" and at **45"**	

5	Toeboards installed and structurally sound.	1
6	Posts no more than 8' apart and at least 2"x4" construction.	0
7	Smooth and free from defects.	1
8	Being used properly and not being bypassed.	1

Raw Score: 87.50% **Adjusted Score: 87.50%**

Exposure: Scaffolding.

Intervention: Scaffolding **Possible : 100%**

1	Competent person present during erection and dismantling.	1
2	Scaffold base on firm foundation or adequate sill.	1
3	System plumb, level, rigid and square.	1
4	All braces present and properly installed.	1
5	All components compatible with each other.	1
6	All pins clips and locking mechanisms installed.	1
7	Below point of required tying to structure or tied to structure.	1
8	Safe means of access provided.	1
9	Proper guardrails or other form of protection above 10'.	0
10	Working surface fully planked.	1
11	Working surface clean and not slippery.	1
12	Free from obvious defects.	1
13	Top rail between 38" and 45".	1
14	Midrail centered.	1
15	Being used properly and not being bypassed.	1

Raw Score: 93.33% **Adjusted Score: 93.33%**

Exposure: Aerial lifts.

Intervention: Scissor Lifts **Possible : 100%**

1	Only authorized person operating lift.	1
2	Employee protected above 10' with toprail and midrail.	1
3	Entrance gate/chain in place.	1

4	Employee standing firmly on floor of basket.	1
5	Not being used on an incline steeper than mfr. Specs.	1
6	Free from obvious defects.	1
7	Being used properly and not begin bypassed.	1

Raw Score: **100.00%** **Adjusted Score:** **100.00%**

Exposure: **Floor Holes.**

Intervention: Cover **Possible :** **100%**

1	Designed to support 2 times the intended load.	1
2	Secured.	1
3	Color coded or labelled.	1
4	Installed so as to eliminate tripping hazards.	1
5	System free from obvious defects.	1
6	Being used properly and not being bypassed.	1

Raw Score: **100.00%** **Adjusted Score:** **100.00%**

Intervention: Guardrail System **Possible :** **100%**

1	Top edge between 39" and 45" and at least 1/4" diameter.	1
2	Wire rope does not deflect below 39" with 200 lbs. applied.	1
3	Flagged every 6'.	1
4	Midrail centered.	1
5	Toeboards installed and structurally sound.	0
6	Smooth and free from defects.	1
7	Being used properly and not being bypassed.	1

Raw Score: **85.71%** **Adjusted Score:** **85.71%**

Exposure: **Scaffolding.**

Intervention:

4	All braces present and properly installed.	1
5	All components compatible with each other.	1
6	All pins clips and locking mechanisms installed.	1
7	Below point of required tying to structure or tied to structure.	1
8	Safe means of access provided.	1
9	Proper guardrails or other form of protection above 10'.	0
10	Working surface fully planked.	1
11	Working surface clean and not slippery.	1
12	Free from obvious defects.	1
13	Top rail between 38" and 45".	1
14	Midrail centered.	1
15	Being used properly and not being bypassed.	1

Raw Score: 93.33% **Adjusted Score: 93.33%**

Exposure: Floor Holes.

Intervention: Guardrail System **Possible : 100%**

1	Top edge between 39" and 45" and at least 1/4" diameter.	1
2	Wire rope does not deflect below 39" with 200 lbs. applied.	1
3	Flagged every 6'.	1
4	Midrail centered.	1
5	Toeboards installed and structurally sound.	0
6	Smooth and free from defects.	1
7	Being used properly and not being bypassed.	1

Raw Score: 85.71% **Adjusted Score: 85.71%**

Exposure: Scaffolding.

Intervention: Scaffolding **Possible : 100%**

1	Competent person present during erection and dismantling.	0
2	Scaffold base on firm foundation or adequate sill.	1
3	System plumb, level, rigid and square.	1

4	All braces present and properly installed.	1
5	All components compatible with each other.	1
6	All pins clips and locking mechanisms installed.	1
7	Below point of required tying to structure or tied to structure.	1
8	Safe means of access provided.	1
9	Proper guardrails or other form of protection above 10'.	0
10	Working surface fully planked.	1
11	Working surface clean and not slippery.	1
12	Free from obvious defects.	1
13	Top rail between 38" and 45".	1
14	Midrail centered.	1
15	Being used properly and not being bypassed.	1

Raw Score: **86.67%** **Adjusted Score:** **86.67%**

Exposure: **Floor Holes.**

Intervention: Guardrail System **Possible :** **100%**

1	Top edge between 39" and 45" and at least 1/4" diameter.	1
2	Wire rope does not deflect below 39" with 200 lbs. applied.	1
3	Flagged every 6'.	0
4	Midrail centered.	1
5	Toeboards installed and structurally sound.	1
6	Smooth and free from defects.	1
7	Being used properly and not being bypassed.	1

Raw Score: **85.71%** **Adjusted Score:** **85.71%**

Location Summary Score: **90.89%**

73.32%